

**AS BUILT Documentation
K 70101 Tank Farm Košice**

Chapter 7, Conditional Acceptances

- LIN- and LOX-Tankfarm
Record of Preliminary Acceptance

**AIR LIQUIDE**

TM

Advanced Gas Systems

I 010 8.04.01**Produkt realization
Engineering****Delivery of Trades / Supplies
Form „Record of Preliminary
Acceptance“ Appendix 13**

User: **U.S. Steel Kosice** Installation plant: **Tankfarm**
Equipment: **LIN- and LOX-Tankfarm**
Supplier / Purchase order number: **HS HSV s.r.o. / 4500023974**
Air Liquide AGS / Contract number: **K70101 ASU No. 9 Kosice**
Unit number

The Preliminary Acceptance of the a.m. equipment according to the purchase order named above is confirmed herewith. Thereby the responsibility, the benefit and the risk are transferred to the customer.

The defects and outstanding works specified in appendix 1 of this record will be removed respectively provided by the supplier by the identified dates. As per contract the remaining payment will be released under the proviso that these defects and works are settled. For damages, which will result from the not removed defects, the supplier is staying fully responsible.

The warranty period according to paragraph number of the order specification starts on

For all outstanding and defective components (list of defects) the warranty period will start after removal of the defects.

Air Liquide AGS GmbH reserves the right to claim the agreed payment for delayed supply according to paragraph number of the purchase order.

Place: Kosice Date: 30.11.2005

(Signature of Air Liquide AGS GmbH)

(Signature of the Supplier)

At simultaneous handing over to the user:

AIR LIQUIDE AGS GmbH
U.S. Steel Kosice
Site: Kosice
(Signature of the user)
44 54 Kosice

Appendix 1: Punch List dated 30.11.2005

Appendix 2: Documentation see attached "Contents of Documentation"

ASU No. 9 Kosice - Tank Farm LIN and LOX
K70101
Punch List – Mängelliste – dated 30.11.2005

Lfd.-Nr. Number	Mangel, Restarbeiten, fehlende Leistungen Deficiency, remaining works, missing performances	Firma Company	Termin date	erledigt Datum finished	Unterschrift signature
1.	<u>LIN-Tank-Basin</u> • grouting for 2 supports with non-shrinking material	HS HSV	12.12.2005		
2.	<u>Emergency shower</u> • out of action, because of missing connection for the drinking water pipe for W73001- Natural Gas Vaporizer				
3.	<u>LOX-Tank-Foundation</u> • cleaning and make corrections	HS HSV	12.12.2005		
4.	<u>Foundations for pipe supports</u> • grouting with non-shrinking material	HS HSV	12.12.2005		
5.	<u>Blow out foundation</u> • repair the cracks and make corrections	HS HSV	20.12.2005		
6.	<u>W73001- Natural Gas Vaporizer foundation</u> • make corrections	HS HSV	12.12.2005		
7.	<u>GOX-Station</u> • make corrections for the assembly holes	HS HSV	12.12.2005		
8.	<u>Road</u> • close the splices	HS HSV	20.01.2006		

Participants: Mr. Bodnar/USSK
Mr. Spakovski/USSK
Mr. Duncko/USSK
Mr. Olejar/USSK
Mr. Fejko/HSHSV
Mr. Basti/ALAGS
Mrs. Ranft/ALAGS