

Customer: AREVA Sachsenwerk GmbH  
Order No.: 4500191205 v. 28.04.05 Pos. 180

Berlin, 13.06.05

## Test Certificate

3 Current transformers, Type CT 12I  
FB-No. 201017434/180  
Serial No. 05/5107801 to 05/5107803

Class of insulation T72/E  
Insulation level [kV] 12/28/75  
Rated short-time thermal current  $I_{th}$  [kA] 50 3s  
Rated frequency [Hz] 50  
Rated dynamic current  $I_{dyn}$  [kA] 120

Core	1	2	3
Rated ratio [A/A]	250/ 1	250/ 1	250/ 1
Rated output [VA]	15	15	15
Accuracy class	0.2	1	10P
Instrument security factor	FS5	FS5	-
Accuracy limit factor	-	-	10

According to the rules for instrument transformers: IEC 60044-1

Terminal markings were found to be correct.

The current transformers withstood the high-voltage test.

- Power-frequency test on primary winding / busbar : passed
- Power-frequency test on secondary windings : passed
- Inter turn test : passed
- Partial discharge test : passed

The results of the accuracy test, performed after demagnetization, comply with the limits of error for the respective accuracy class.

For results of accuracy test please see page 2 - 4

Date of test: 08.06.2005

Instrument transformer test room

by order Krause

## Serial No. 05 / 5107801

Fb.No. 201017434/180

Core 1		1.Rated ratio 250/ 1							
		15VA; PF0.8				3.75VA; PF1			
I / I <sub>N</sub>		F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]
1.20		+00.02	-01.73						
1.00		-00.01	-00.46	+00.16	+01.57				
0.20		-00.10	+02.20						
0.05		-00.16	+06.09						

Core 2		1.Rated ratio 250/ 1							
		15VA; PF0.8				3.75VA; PF1			
I / I <sub>N</sub>		F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]
1.20		+00.34	-00.25						
1.00		+00.31	+00.22	+00.69	+04.27				
0.20		+00.09	+06.29						
0.05		-00.27	+17.43						

Core 3		1.Rated ratio 250/ 1							
		15VA; PF0.8							
I / I <sub>N</sub>		F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]
1.00		-00.53	+02.03						

**Serial No. 05 / 5107802**

Fb.No. 201017434/180

**Core 1 1.Rated ratio 250/ 1**

	15VA; PF0.8				3.75VA; PF1							
I / I <sub>N</sub>	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]
1.20	-00.02	+00.16										
1.00	-00.03	+00.44	+00.16	+01.61								
0.20	-00.11	+02.59										
0.05	-00.17	+05.61										

**Core 2 1.Rated ratio 250/ 1**

	15VA; PF0.8				3.75VA; PF1							
I / I <sub>N</sub>	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]
1.20	+00.32	-00.19										
1.00	+00.31	-00.83	+00.69	+03.86								
0.20	+00.11	+04.74										
0.05	-00.26	+15.43										

**Core 3 1.Rated ratio 250/ 1**

		15VA; PF0.8							
I / I <sub>N</sub>	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	F [%]	D [min]	
1.00	-00.54	+02.24							

**Serial No. 05 / 5107803**

Fb.No. 201017434/180

Core 1		1.Rated ratio 250/ 1							
		15VA; PF0.8				3.75VA; PF1			
I / I <sub>N</sub>		F [%]	D [min]			F [%]	D [min]		
1.20		+00.02	-01.64						
1.00		-00.01	-00.92			+00.16	+01.49		
0.20		-00.10	+02.28						
0.05		-00.16	+06.23						

Core 2		1.Rated ratio 250/ 1							
		15VA; PF0.8				3.75VA; PF1			
I / I <sub>N</sub>		F [%]	D [min]			F [%]	D [min]		
1.20		+00.31	+01.34						
1.00		+00.31	+01.03			+00.70	+04.35		
0.20		+00.12	+06.86						
0.05		-00.21	+16.46						

Core 3		1.Rated ratio 250/ 1							
		15VA; PF0.8							
I / I <sub>N</sub>		F [%]	D [min]			F [%]	D [min]		
1.00		-00.55	+02.18						